


Date: Oct. 26, 2021

Recent Week(s):

- Traffic signal bases, joint trench and water main work was completed within the 10th Street intersection.
- The 10th Street intersection roadway subgrade was prepped and granular subbase was installed.
- All Phase 1 joint utility trench work was completed.
- The contractor began work on the fire table and masonry pier foundations within the 11th Street Plaza area.
- 7th Avenue mainline pavement was poured.





This Week/Next Week:

- Building entrance improvements will continue in the 1000 block of 7th Avenue. Sidewalk paving will continue around the 12th Street intersection and will begin in the 1000 and 1100 blocks of 7th Avenue. The contractor will coordinate with individual building owners during these improvements. Business access may be temporarily impacted during this work but will be restored as quickly as possible.
- Storm sewer, gas and underground electrical work will continue in the 11th Street Plaza area and is nearly completed. Once this work is completed, subgrade preparation and granular subbase will begin in this area.
- Roadway paving from 10th Street to 12th Street will continue. Roadway paving within the 10th Street intersection will begin as well.
- Work on the masonry pier foundations will begin in the locations along 7th Avenue.
- Traffic signal poles at the 10th Street intersection will be reinstalled. The traffic signal lights will be left off until the roadway is ready to open.

Contact Information:

Jacob Hahn; Assistant City Engineer

Ph: 319-743-6340

Email: jhahn@cityofmarion.org

24 Hour Emergency Contact:

Darrell Lentner

Rathje Construction Superintendent

Ph: 319-389-7208

Brooke Prouty; Main Street Director & Business Liaison

Ph: 319-743-4726

Email: brooke@marioncc.org



