# 

Date: Oct. 12, 2022

#### Recent Week(s):

- Paving operations dominated the work for the past two weeks along 7<sup>th</sup> Avenue from 8<sup>th</sup> Street to 10<sup>th</sup> Street. The street mainline and portions of the parking areas, sidewalks and driveways were poured.
- Areas along 9<sup>th</sup> Street, from 6<sup>th</sup> to 7<sup>th</sup> Avenues, received backfill and topsoil.

## **Looking Ahead:**

- Paving operations will likely be completed in the next two weeks. This includes the remainder of the parking areas, sidewalks, driveways and sub-slab for the brick pavers.
- Streetlight bases will be installed and the poles will be erected.
- Installation of brick pavers may begin near the end of the next two weeks.
- By the end of the month, expect to see final backfilling and sod being placed. The remaining trees, shrubs and pavement markings should also be installed.

## **Event Info:**

 A ribbon-cutting celebration is being planned to mark the completion of the 7<sup>th</sup> Avenue Reconstruction & Streetscape project on Thursday, Oct. 27 at 4 p.m. in the North Plaza. The agenda includes brief remarks, a display of items that were found during construction and a warm cider toast. All are welcome to attend.

#### **Contact Information:**

Jacob Hahn Assistant City Engineer 319-743-6340 jhahn@cityofmarion.org



Brooke Prouty
Main Street Director & Business Liaison
319-743-4726
brooke@marioncc.org



