

UPTOWN IS GETTING AN UPGRADE

UPDATES:

Date: May 24, 2022

Recent Week(s):

- Leaf paver inserts continue to be installed in the 11th Street Plaza.
- Ceramic tile inserts were installed on the masonry piers and the fire tables.
- The water main work that forced the closure of the 8th Avenue and 10th Street intersection was completed and the intersection reopened to traffic last Friday morning.
- The planting beds have been prepped in the 11th Street Plaza and are ready for planting.
- The roadway subgrade was recompact and the geogrid and subbase rock were installed on 10th Street.
- Paving operations have begun on 10th Street.



Looking ahead:

- Leaf paver inserts in the 11th Street Plaza will be completed and at that time the remaining sections of fencing will be removed.
- Plantings for the planting beds are scheduled for a mid-June installation, weather permitting.
- The custom log bench which will be placed near the fire tables is expected to be installed in the next week or two.
- Roadway paving operations will continue.
- Building entrance improvements will continue in the 700 block of 10th Street. The contractor will coordinate with individual building owners during these improvements. Business access may be temporarily impacted during this work, but access will be restored as quickly as possible.

Contact Information:

Jacob Hahn
Assistant City Engineer
319-743-6340
jhahn@cityofmarion.org

Brooke Prouty
Main Street Director & Business Liaison
319-743-4726
brooke@marioncc.org